

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- EOAT - Nalgonda District - Package No. AP VIII 1317 - "Providing BT on road from TO1 to Kokkiralra Gowraram in Nalgonda District"- Granting of Post-facto Extension of Agreement Time upto 31.07.2012 for a period of 537 days without penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1475

Dated:06 -08-2012.

Read the following:-

- 1) G.O.Ms.68, PR&RD(Progs.II) Dept,dt.27.02.2009.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W12/DEE.I/PMGSY
Ph.VIII-1317/K.Gowraram/NLG/2008-09, Dt.24-7-2012

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal hereby grant Post-facto Extension of Agreement Time upto 31.07.2012 for a period of 537 days without Penalty in respect of work "Providing BT on road from TO1 to Kokkiralra Gowraram in Nalgonda District" sanctioned under PMGSY Phase VIII, as the delay is not attributed by the Contractor, the delay is due to land acquisition from farmers i.e land dispute of bridge site and road portion, heavy rains, Standing crops and delay of sand permission from Revenue Authorities.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Nalgonda District.

Copy to:

The PS to Hon'ble Min.(PR&RWS).

Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER